



**NIAGARA
PARKS**

Capital Projects Update

Property and Infrastructure Committee

July 3rd, 2025




**NIAGARA
PARKS**

Capital Spending Summary


YTD Spend:	\$4,171,591
Committed:	\$11,016,902
Left to Spend:	\$35,811,507

Total: \$51,000,000



Friendship Arch Intallation June 25th

Flagpole to be installed (orange cone) prior
to Canada Day weekend.



Dr Jose Rizal Monument Installation





Tennis and Pickleball at Queenston Heights

Grand Opening July 7th




Queenston Courts Renovations



Opening this Friday. In preparation for the tennis and pickleball courts..

Creche Washroom
SK-2 Proposed Layout



Queenston Heights Creche Washroom Renovations

Updating to 6 All Gender Washrooms.




Table Rock Emergency Exit



QVP Public Washroom


Expected completion end of June.





WEGO Garage Expansion





Fountains

The below are now operational;

- Oakes Garden Theatre – All 4 now functional.
- Botanical Gardens – Rose Garden
- Zimmerman
- Floral Showhouse – Rose Garden (seen from parkway)
- Mathers Arch



Dufferin Islands Paving

Started June 9th-estimated to be completed by June 27th



Recreation Trail Replacement at Brown's Point Complete





Kingsbridge Park Resurfacing




Pedestrian Bridge #35 Replacement





Legends Cart Paths





Fort Erie Shoreline Protection and Breakwall Repairs

Construction to begin July 2nd and completion expected by end of October.

Completing 295 meters of In-water Shoreline Protection, Breakwall Replacement, and Sidewalk Replacement.

The trail along the breakwall will be closed, public communication to be issued.





Grandview Plaza Updates







SELF-CHECKOUT

GRAND
VIEW
MARKETPLACE

ice cream













Niagara Takes Flight














Butterfly Netting Replacement – Before



**NIAGARA
PARKS**